CLANDRO WEEKLY REPORT - PERIOD ENDING 06 MARCH 1984

- PADGRESS REPORTS ON TASKS ASSIGNED BY THE BOLVBBOI: No TASKS.
- ITEMS OR EVENTS OF MAJOR INTEREST THAT HAVE COCURRED BURING THE PRECEDING WEEK:

New Building Project. Man Building Project Office REPRESENTATIVES HET WITH CL, DTE, AND FBIS TO DISCUSS NEW NON-OFFICE SPACE REQUIREMENTS. THERE IS A GROWING CONCERNING FOR THESE NEW NON-OFFICE SPACE REQUIREMENTS WHICH ARE ABOVE AND BEYOND THE COMPONENTS' DRIGINAL 1987 PROJECTED SPACE REQUIREMENTS. A PLANNING EFFORT IS UNDERHAY TO ATTEMPT TO CONSOLIDATE WITHIN THE EXISTING BUILDING AND NEW BUILDING THE REQUESTS FOR SUCH SPACE AS LIBRARIES:CLASSROOMS: COFY CENTERS: LOUNGES: AND COMPERENCE ROOMS.

III. Significant Events Anticipated Buring the Coming Week:

Meu Building Paggect

- THE CIR TRAFFIC ROVISCRY CONMITTEE IS SCHEDULED TO MEET ON 13 MARCH 1984 TO SELECT THE ROAD IMPROVEMENT ALTERNATIVES TO BE INCLUDED IN THE FINAL DESIGN REFORT ON OFFSITE ROAD INFROVENENTS. THIS ACTION, DRIGINALLY SCHEDULED FOR 21 FEBRUARY 1984, WAS DELAYED TO ALLOW THE MCLEAN CITIZENS ASSOCIATION TIME TO FORMULATE A COMMUNITY POSITION.
- B. GENERAL SERVICES ADMINISTRATION IS SCHEDULED TO OFEN BIDS FOR THE FIRST CONSTRUCTION CONTRACT ON 13 MARCH 1984.
- c. Representatives from General Services Administration; HEADQUARTERS ENGINEERING BRANCH, REAL ESTATE AND Construction Division, CL; and the New Building Project OFFICE, BL, WILL NEET WITH SHITH, HINCHMAN & GRYLLS' STAFF IN DETROIT ON 13, 14, AND 15 MARCH 1984 TO CONCLUDE THE REVIEW OF THE 100 PERCENT SUBNISSION FOR BID PACKAGE No. 3: POMERHOUSE MODIFICATION.
- REFRESENTATIVES FROM OFFICE OF LOGISTICS PROCUREMENT Bivision and Men Building Project Office will neet with SENIOR SHITH, MINCHHAN & GRYLLS PERSONNEL TO CONCLUDE NEGOTIATIONS ON A CHANGE OF SCOPE FOR THE DESIGN
- ACTION HAS BEEN TAKEN TO TRANSFER \$47 MILLION TO GENERAL SERVICES RUMINISTRATION FOR NEW BUILDING CONSTRUCTION.

2.05		CHIEF,	MEN	Buil	DING	PROJECT
The San Control						

r Breice, GL

DISTRIBUTION: 1 - D/GL 1 - C/I&MSS/CL

STAT